

Pre Formwork / Falsework removal Checklist

Contract:		Date:	
		Time:	
Drawing Grid references:		False-work coordinator signed:	
No.	Item	Y/N	Comments
1	Has concrete achieved the required strength?		
2	Has all additional loadings been removed from the area?		
3	Has the structural engineer approved the back propping strategy?		
4	Are there sufficient props available for back propping?		
5	Do the operatives know the relevant Method Statement/Risk assessments?		
6	Have operatives been informed as to the extent of the Formwork and or Falsework to be removed?		
7	Has the area above and below been cordoned off to prevent unauthorised entry?		
8	Have openings/service pipe locations been securely covered and marked to prevent persons falling?		
9	Are you satisfied that it is safe to remove the Formwork?		
10	Are you satisfied that it is safe to remove the Falsework?		